# Completion and handover certificates - August 2026

A1.1 — Emergency rehabilitation after flooding, August 2026
Flooding damaged one water point and contaminated three; the team repaired the damaged hand pum p, flushed and disinfected the three others, and the water quality officer retested them. Five thousand people regained safe water within a week.
Signed by the project engineer, the committee chair and the LGA water board representative.
Items checked against the bill of quantities; pump test and chlorination recorded.